

General Information

Contractor's Name	Dynamic Civil Pty Ltd		
ABN	39 103 223 883	Contract Number	T18/51
Contract Description	Bellambi Rock Pool and Seawall Works		
Contract Term	26 weeks		
Contract Start Date	16/04/2019	Contract End Date	19/12/2019
Provision for Extension	<input checked="" type="checkbox"/>	Extension Details	Inclement weather
Statutory Requirements			

Completed By	John Vinson	Date	10/02/2020
--------------	-------------	------	------------

Reason for Report

Periodic Report (3 months)	Periodic Report (6 months)	Periodic Report (no term)	Annual Report	End of Contract	Termination of Contract	Unsatisfactory Performance
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Other (give details)	
----------------------	--

Key Performance Indicators

Key Performance Indicator	Comment
Safety	Performed to an acceptable standard. Only a couple of minor incidents occurred on site.
Environmental	Provided satisfactory environmental controls in a difficult environment (i.e. tidal foreshore with works being undertaken below high tide level)
Quality	Pool refurbishment works and rock wall construction was finished to a high standard
Program	Completed the work earlier than the project completion date
Cost	Costs of the project were reasonable and on a small minority involved only minor further clarification to be provided

--	--

Contractor Performance

	Unsatisfactory	Acceptable	Good	Superior	Not Applicable
Time Management	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Standard of Work	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Quality of Systems	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Management & Suitability of Site Personnel	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Management of Subcontractors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Contract Administration	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
WHS Management	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Environmental Performance	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Strengthening of Local Economic Capacity Performance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Social Value Performance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Co-operation in Contract Delivery	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Overall Performance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>

	Not Suitable	Suitable
Suitability for Further Work	<input type="checkbox"/>	<input checked="" type="checkbox"/>

<p>Comments</p> <p>Attach separate sheets if necessary eg. Diary notes, emails. Note these attachments will be provided to the Contractor.</p> <p>If a score is given of unsatisfactory or not suitable, comments must be provided.</p>	<p>The Contractor completed a difficult project within the contract time period noting there was considerable additional work required as a result of latent conditions.</p> <p>The Contractors project management and site team performed to a very high standard and their experience with this type of work was a major reason for the success of the project.</p> <p>The Contractor was extremely co-operative in meeting Council's requirements for additional work to be undertaken which enabled Council to hand over the works prior to the busy Christmas period.</p> <p>The Contractor was also very accommodating with pool user groups such as the Bellambi Long boarders allowing them to undertake their annual board-riding contest with minimal disturbance as a result of the construction works.</p> <p>The Contractor also assisted Council Pool Maintenance crew in allowing them access to undertake works prior to the completion of the contract.</p>
--	--

Legal Notation – Report Reviewed By:

Name	Position	Division	TRIM Number

Contractor Notification

	Yes	No
The report has been forwarded to the Contractor	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Contractor Email Address	hayden.ramsay@dynamiccivil.com.au	

Contractor Acknowledgement

The Contractor acknowledges that Council reserves the right to use this report in the evaluation of the award of future works.

A response is required within 10 business days.

Name of Contractor's Representative	Signature	Date
Hayden Ramsay		10/02/20

Comments	<p>Dynamic Civil appreciates the above appraisal of its performance on this Project.</p> <p>Dynamic Civil believes that the professional input of the Wollongong City Council Project Team in overcoming some of the challenges within the Project enhanced its ability to deliver this Project.</p>
----------	--